

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021		
								Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
1		Project Initiation	0 days	Mon 7/6/20	Mon 7/6/20		Preconstruction		7/6							
2		Scope Development	5 days	Mon 7/6/20	Fri 7/10/20	1	Preconstruction		Preconstruction							
3		Design RFP	10 days	Mon 7/13/20	Fri 7/24/20	2	Preconstruction		Preconstruction							
4		Establish Document Control	10 days	Mon 7/13/20	Fri 7/24/20	2	Preconstruction		Preconstruction							
5		Design Programing	15 days	Mon 7/27/20	Fri 8/14/20	3,4	Design		Design							
6		30% Schematic Design	10 days	Mon 8/17/20	Fri 8/28/20	5	Design		Design							
7		60% Design Development	10 days	Mon 8/31/20	Fri 9/11/20	6	Design		Design							
8		90% Construction Documents	10 days	Mon 9/14/20	Fri 9/25/20	7	Design		Design							
9		IFC	5 days	Mon 9/28/20	Fri 10/2/20	8	Design		Design							
10		Bidder Pre-Qualification	0 days	Mon 10/5/20	Mon 10/5/20	9	Bidding		10/5							
11		ITB	0 days	Mon 10/5/20	Mon 10/5/20	10	Bidding		10/5							
12		Bid Walk	5 days	Mon 10/5/20	Fri 10/9/20	11	Bidding		Bidding							
13		Bidder Questions and Responses	5 days	Mon 10/12/20	Fri 10/16/20	12	Bidding		Bidding							
14		Bid Evaluation	5 days	Mon 10/19/20	Fri 10/23/20	13	Bidding		Bidding							
15		Owner Acceptance	5 days	Mon 10/26/20	Fri 10/30/20	14	Bidding		Bidding							
16		Award Contracts	5 days	Mon 11/2/20	Fri 11/6/20	15	Bidding		Bidding							
17		Mobilization	0 days	Mon 11/9/20	Mon 11/9/20	16	Construction		11/9							
18		Construction	60 days	Mon 11/9/20	Fri 1/29/21	17	Construction		Construction							
19		Substantial Completion	0 days	Mon 2/1/21	Mon 2/1/21	18	Construction		2/1							
20		Punch List	20 days	Mon 2/1/21	Fri 2/26/21	19	Construction		Construction							
21		Final Acceptance	0 days	Mon 3/1/21	Mon 3/1/21	20	Construction		3/1							
22		Closeout	20 days	Mon 3/1/21	Fri 3/26/21	21	Closeout		Closeout							

Project: PDS Preconstruction Sc
Date: Thu 5/14/20

	Task		Project Summary		Manual Task		Start-only		Deadline		Progress
	Split		Inactive Task		Duration-only		Finish-only		Manual Progress		External Milestone
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		External Milestone		
	Summary		Inactive Summary		Manual Summary		External Milestone				